

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Sunset Road, Decatur Boulevard to Valley View Boulevard			
PROJECT DESCRIPTION: Grade separation at Sunset Road and Union Pacific Railroad.			
PROJECT NO: R03008T			
SID NUMBER:		BID # 602108	
FUNDING SOURCE: RTC		TOTAL COST: \$1,761,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	11/19/2003	11/15/2011	100
ROW CLEARANCE			0
ENVIRONMENTAL CLEARANCE			0
OPEN BID		12/17/2010	
CONSTRUCTION	08/15/2011	02/15/2013	27
CONSULTANT/PROJECT MANAGER: HDR Engineering			
CONTRACTOR: Contri Construction			
COMMENTS: No SID 152 on this project as of 08.13.07. Completed design for traffic signal at Decatur/Sunset. Completed agreements with UPRR and Level 3 Communications. Advertised for bids 11.02.10. Opened bids 12.17.10. Awarded bid 02.01.11.			
DELAYS: Utility relocations by others			
WORK COMPLETED THIS MONTH: Continued construction.			
WORK TO BE COMPLETED NEXT MONTH: Continue construction.			
PROJECT MANAGER: Blair Lecker		PHONE NUMBER: 455-6331	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: LVB, St. Rose Parkway to Sunset Road (PH II)			
PROJECT DESCRIPTION: LVB, Silverado Ranch Blvd to Sunset Road (PH I) had an additional lane added. Possible SID from St. Rose Parkway to Silverado Ranch (PH II).			
PROJECT NO: B90089D			
SID NUMBER:		BID #	
FUNDING SOURCE: 1990 Bond		TOTAL COST: \$1,296,413	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	03/18/2008	02/15/2013	70
ROW CLEARANCE			100
ENVIRONMENTAL CLEARANCE			100
OPEN BID		02/15/2013	
CONSTRUCTION	05/15/2013	05/15/2014	0
CONSULTANT/PROJECT MANAGER: GC Wallace			
CONTRACTOR:			
COMMENTS: Part of Arterial Design Projects #129A. Both phases to be built within existing ROW.			
DELAYS:			
WORK COMPLETED THIS MONTH: Continued design.			
WORK TO BE COMPLETED NEXT MONTH: Continue design.			
PROJECT MANAGER: Harold Elliot		PHONE NUMBER: 455-6921	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Tropicana Avenue, Hualapai Way to Fort Apache Road			
PROJECT DESCRIPTION: Improvements to Tropicana Avenue, Hualapai Way to Fort Apache Road			
PROJECT NO: R006JSB			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$320	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	09/21/2010	01/15/2013	70
ROW CLEARANCE			0
ENVIRONMENTAL CLEARANCE			0
OPEN BID			
CONSTRUCTION			0
CONSULTANT/PROJECT MANAGER: Slater Hanifan Group			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Continue design			
WORK TO BE COMPLETED NEXT MONTH: Continued design			
PROJECT MANAGER: Harold Elliot		PHONE NUMBER: 455-6921	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Harmon Avenue, Decatur Boulevard to Valley View Boulevard			
PROJECT DESCRIPTION: Full improvements to Harmon Avenue, Decatur Boulevard to Wynn Road, including a box culvert across the Flamingo Wash.			
PROJECT NO: R02112B			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC,CCPW		TOTAL COST: \$1,760,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	09/17/2002	01/15/2013	90
ROW CLEARANCE		12/15/2011	90
ENVIRONMENTAL CLEARANCE			0
OPEN BID		01/15/2013	
CONSTRUCTION	04/15/2013	03/15/2014	0
CONSULTANT/PROJECT MANAGER: Orth-Rodgers & Associates - Rich Romer			
CONTRACTOR:			
COMMENTS: Project limits expanded west to Decatur Blvd. from Arville Street.			
DELAYS: Construction will be funded by County.			
WORK COMPLETED THIS MONTH: Continued design. Continued ROW.			
WORK TO BE COMPLETED NEXT MONTH: Continue design. Continue ROW.			
PROJECT MANAGER: John Catanese		PHONE NUMBER: 455-6616	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Casino Drive, Harrahs Hotel to SR 163			
PROJECT DESCRIPTION: Reconstruction of improvements to Casino Drive, Harrah's Hotel to State Route 163.			
PROJECT NO: R064L07			
SID NUMBER:		BID # 601456	
FUNDING SOURCE: RTC		TOTAL COST: \$12,273,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	09/18/2007	05/15/2009	100
ROW CLEARANCE			100
ENVIRONMENTAL CLEARANCE			100
OPEN BID		09/14/2009	
CONSTRUCTION	05/03/2010	12/15/2011	99
CONSULTANT/PROJECT MANAGER: GC Wallace			
CONTRACTOR: Harber Construction			
COMMENTS: Dev Tax and Q10. Advertised 02.25.09. Opened bids 09.14.09. Awarded bid 0.06.09. 10 mos constr. Material NTP issued for 11/13/2009. Issued Notice to Proceed for 05.03.10. Wiser out 09.06.11.			
DELAYS: This project is substantially delayed due to multiple issues. Installing median islands in Casino Dr. Restart NTP issued 09.29.11 for 75 calendar days with Harber Construction.			
WORK COMPLETED THIS MONTH: Substantial completion issued for 12.13.11.			
WORK TO BE COMPLETED NEXT MONTH: Issue final completion notice.			
PROJECT MANAGER: Mathew Burke		PHONE NUMBER: 455-6044	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Cactus, Rainbow to Maryland (UPRR Grade Separation)			
PROJECT DESCRIPTION: Construct full improvements to 6 lanes. Phase I is Las Vegas Blvd to Maryland. Phase II is UPRR Grade Separation, and Phase III the I-15 bridge.			
PROJECT NO: R04147A			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	04/05/2005	11/15/2012	90
ROW CLEARANCE		07/14/2008	100
ENVIRONMENTAL CLEARANCE			100
OPEN BID		08/15/2012	
CONSTRUCTION	01/15/2013	07/15/2013	0
CONSULTANT/PROJECT MANAGER: Atkins			
CONTRACTOR:			
COMMENTS: ILC exp 07/14.			
DELAYS: possible drainage issues, UPRR and LVVWD coordination. Funding.			
WORK COMPLETED THIS MONTH: Continued design process. Continued UPRR agreement.			
WORK TO BE COMPLETED NEXT MONTH: Continue design process. Continue UPRR agreement.			
PROJECT MANAGER: Mona Stammetti		PHONE NUMBER: 455-6077	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Sandy Valley- Columbia Pass Road			
PROJECT DESCRIPTION: Improvements to Miami Street (completed) and Columbia Pass.			
PROJECT NO: B840208,120A			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$994,350	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	06/15/2005	04/15/2013	15
ROW CLEARANCE			0
ENVIRONMENTAL CLEARANCE			0
OPEN BID			
CONSTRUCTION			
CONSULTANT/PROJECT MANAGER: CCPW			
CONTRACTOR:			
COMMENTS: Columbia Pass requires environmental clearance before BLM will grant right-of-way. Miami Street completed. Proposed first phase includes approx 1.5 mi of improvements at peak of the pass. Osage Road completed by Road Dept.			
DELAYS: Funding not sufficient to meet environmental mitigation requirements, so Columbia Pass on hold. As of 04.29.10, may do slurry seal instead of reconstruction of Columbia Pass.			
WORK COMPLETED THIS MONTH: Continued working with BLM and NDOW for ROW and environmental.			
WORK TO BE COMPLETED NEXT MONTH: Continue working with BLM and NDOW for ROW and environmental.			
PROJECT MANAGER: Ray Falcon		PHONE NUMBER: 455-6086	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Durango Drive, Windmill Lane to Blue Diamond Road			
PROJECT DESCRIPTION: Improvements to Durango Drive, Blue Diamond Road to Windmill Lane			
PROJECT NO: R070JSB			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$514,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	09/21/2010	10/15/2012	90
ROW CLEARANCE			0
ENVIRONMENTAL CLEARANCE			0
OPEN BID		10/15/2012	
CONSTRUCTION	01/15/2013	01/15/2014	0
CONSULTANT/PROJECT MANAGER: HDR Engineering Inc			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Continue design			
WORK TO BE COMPLETED NEXT MONTH: Continued design			
PROJECT MANAGER: Ray Kilmer		PHONE NUMBER: 455-6074	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Maryland Parkway, St Rose Parkway to Pebble Road			
PROJECT DESCRIPTION: Improvements to Maryland Parkway, St Rose Parkway to Pebble Road			
PROJECT NO: R003VSB			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$200,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	09/21/2010	07/15/2012	90
ROW CLEARANCE			0
ENVIRONMENTAL CLEARANCE			0
OPEN BID		06/15/2012	
CONSTRUCTION	10/15/2012	02/15/2013	0
CONSULTANT/PROJECT MANAGER: C-A Group			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Continued design			
WORK TO BE COMPLETED NEXT MONTH: Continue design.			
PROJECT MANAGER: Roy Davis		PHONE NUMBER: 455-6075	

Regional Transportation Commission Project Status Report

ENTITY: CLARK COUNTY		DATE PREPARED 03/26/2012	
REVIEW PERIOD FOR March 2012			
PROJECT: Rainbow Boulevard, Cactus Avenue to Blue Diamond Road			
PROJECT DESCRIPTION: Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road			
PROJECT NO: R010HSB			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$450,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	09/21/2010	08/15/2012	30
ROW CLEARANCE			0
ENVIRONMENTAL CLEARANCE			0
OPEN BID			
CONSTRUCTION			0
CONSULTANT/PROJECT MANAGER: VTN of Nevada Inc			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Continue design			
WORK TO BE COMPLETED NEXT MONTH: Continued design			
PROJECT MANAGER: Stammetti, Mona		PHONE NUMBER: 455-6077	

REGIONAL TRANSPORTATION COMMISSION PROJECT STATUS REPORT

CLARK COUNTY PUBLIC WORKS

LAUGHLIN AND SEARCHLIGHT PROJECTS

DATE PREPARED:
05/09/12

<u>ATP</u>	<u>IMPROVEMENTS:</u>	<u>PROJECT</u>	<u>DESIGN</u>	<u>DESIGN</u>	<u>ADV</u>	<u>OPEN</u>	<u>AWARD</u>	<u>Constr</u>	<u>SUB</u>	<u>EST</u>	<u>ACTUAL</u>
<u>DATE</u>		<u>MANAGER</u>	<u>CONTRACT/</u>	<u>PERCENT</u>	<u>BID #:</u>	<u>DATE:</u>	<u>DATE:</u>	<u>Percent</u>	<u>COMP</u>	<u>COST</u>	<u>COST:</u>
			<u>IN-HOUSE:</u>	<u>COMPLETE:</u>				<u>Complete:</u>	<u>DATE:</u>		

Laughlin Roads #R064M10

ILC 03.11.10 #12

1		Laughlin: Bruce Woodbury / Cougar Left Turn Lane	Ray Falcon	in-house	95%	602621-12	04/27/2012	05/23/2012		0%	09/12	320,000.00	
2	07.14.11	Laughlin: Needles UTACS	Tony Lonardo	in-house	100%	602327-11	06.22.11	07.28.11	09.12.11	100%	11.21.11	36,000.00	
3		Laughlin: Needles Slurry	Kathy Kingston	in-house			07/12			0%	12/12	1,150,000.00	
											TOTAL	1,506,000.00	0.00

Laughlin Roads II #R064NSB

ILC 08.12.10 #7

1	08.12.10	Laughlin and Searchlight Slurry Seal 2010	Tony Lonardo	in-house	100%	602138-10	12.14.10	01.06.11	02.15.11	100%	11.10.11	1,150,799.71	
2	07.14.11	Laughlin: Needles UTACS	Tony Lonardo	in-house	100%	602327-11	06.22.11	07.28.11	09.12.11	100%	11.21.11	644,700.29	
											TOTAL	1,795,500.00	0.00

Searchlight Roads #R061GSB

ILC 08.12.10 #5

1	08.12.10	Laughlin and Searchlight Slurry Seal 2010	Tony Lonardo	in-house	100%	602138-10	12.14.10	01.06.11	02.15.11	100%	11.10.11	117,000.00	
2													
											TOTAL	117,000.00	0.00

Searchlight Roads I #R061F07

ILC 06.14.07

1	08.12.10	Laughlin and Searchlight Slurry Seal 2010	Tony Lonardo	in-house	100%	602138-10	12.14.10	01.06.11	02.15.11	100%	11.10.11	100,000.00	
2													
											TOTAL	121,541.58	0.00

REGIONAL TRANSPORTATION COMMISSION PROJECT STATUS REPORT

CLARK COUNTY PUBLIC WORKS

OUTLYING AREA PROJECTS

DATE PREPARED:
05/09/12

ATP DATE	IMPROVEMENTS:	PROJECT MANAGER	DESIGN CONTRACT/ IN-HOUSE:	DESIGN PERCENT COMPLETE:	BID #:	ADV DATE:	OPEN DATE:	AWARD DATE:	Constr Percent Complete:	SUB COMP DATE:	EST COST	ACTUAL COST:	
Outlying Area Roads #R067B10													
ILC 03.11.10 #15													
1	03.11.10	Outlying Areas Slurry Seal 2010	Blair Lecker	in-house		602169-10	01.11.11	01.27.11	03.31.11	100%	09.27.11	100,000.00	99,910.44
2		Outlying Areas	Allen Pavelka	in-house								63,000.00	
TOTAL											163,000.00	99,910.44	
Mount Charleston Roads X #R065K10													
ILC 03.11.10 #13													
Closed 05.17.12													
1	03.11.10	Outlying Areas Slurry Seal 2010	Blair Lecker	in-house		602169-10	01.11.11	01.27.11	03.31.11	100%	09.27.11	105,000.00	165,602.19
2													
TOTAL											105,000.00	165,602.19	
Indian Springs Roads II #R066D10													
ILC 03.11.10 #14													
Closed 05.17.12													
1	03.11.10	Outlying Areas Slurry Seal 2010	Blair Lecker	in-house		602169-10	01.11.11	01.27.11	03.31.11	100%	09.27.11	133,400.00	121,972.79
2													
TOTAL											133,400.00	121,972.79	
Indian Springs Roads II #R066ESB													
ILC 12.09.10 #9													
Closed 01.12.12													
1	03.11.10	Outlying Areas Slurry Seal 2010	Blair Lecker	in-house		602169-10	01.11.11	01.27.11	03.31.11	100%	09.27.11	43,500.00	43,500.00
2													
TOTAL											43,500.00	43,500.00	

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Arterial Reconstruction FY11

DESCRIPTION: Design and construct arterial roadway infrastructure improvements within the City of Las Vegas right-of-way. Projects to include and improve ADA accessibility, surface drainage, traffic capacity, traffic delineation and asphaltic pavement structure.

Inter-local Project No.: 135K-S Agreement #:

	Start Date	Complete Date	% Complete
Design:			
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT:

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>See attached for list and progress</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECON11

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Bonneville/Clark Couplet

DESCRIPTION: Convert Bonneville Avenue to a one-way eastbound couplet, with Clark Avenue as a one-way westbound street. Phase I Main to LVBLVD and Phase II LVBLVD to Maryland Pkwy

Inter-local Project No.: 143 A Agreement #: 457 \$15,300,000.00

	Start Date	Complete Date	% Complete
Design:	Jun10 (Ph II)	Feb12 (Ph II)	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Jun10	
Construction:	Apr12 (Ph II)		

CONSULTANT: Kimley-Horn

CONTRACTOR: Tand

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Ph 1: 50% closeout; green bike lanes installed, change orders paid and project closeout started Phase II: 90% Design; SHPO comments rec'd-requesting additional info; pre-final plans rec'd and routed</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Ph II: Waiting for pre-final plan comments</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: BONCLRKCPLT

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Casino Ctr/3rd Street Realignment

DESCRIPTION: Construct 4 lane roadway between Coolidge and Charleston

Inter-local Project No.: 093 C Agreement #:

	Start Date	Complete Date	% Complete
Design:	Aug05	25Mar2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		28May08	
Construction:	21Jul08	04Mar2010	100

CONSULTANT: Kimley Horn

CONTRACTOR: Southern Nevada Pavi

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>50% close-out complete</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: CASINO3RD

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Centennial/Grand Montecito Intersection Improvement

DESCRIPTION: Build out intersection improvements at Grand Montecito & Centennial to improve safety at the intersection.

Inter-local Project No.: 051N Agreement #:

	Start Date	Complete Date	% Complete
Design:	20Jun07	Aug2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Oct2008	
Construction:	Sep2008	Jun2009	100

CONSULTANT: CLV

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

100% closed out

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Greg McDermott

CLV Project No: CENTMONTECIT

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2010	Mar 2012	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>10% pre-design</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with design</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: City Parkway - D Street Connector Alignment Study

DESCRIPTION: Study to develop alternative alignments and related right-of-way design for an interconnect between the downtown railroad property and the interchange at I-15 and D Street. Also included funds for right-of-way and billboard relocation.

Inter-local Project No.: 145A Agreement #:

	Start Date	Complete Date	% Complete
Design:			100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Aug 2007	Nov 2009	100

CONSULTANT: Parsons

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project complete</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Greg McDermott

CLV Project No: F-DCONNECTOR

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Cliff Shadows Pkwy - Cheyenne to Lone Mountain

DESCRIPTION: Construct full street improvements on Cliff Shadows Pkwy from Cheyenne to Lone Mountain. Improvements to include pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signals.

Inter-local Project No.: 155A Agreement #:

	Start Date	Complete Date	% Complete
Design:		Sep2009	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Apr2010	
Construction:	Jul2010	Mar 2011	100

CONSULTANT: VTN

CONTRACTOR: Las Vegas Paving

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>30% close-out</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CLIFFSHADOW

PHONE: 229-2324

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Decatur Blvd - Meadows to Sahara

DESCRIPTION: Widen Decatur Boulevard between Meadows and Sahara to 8 lanes with bus turn outs.

Inter-local Project No.: 007L Agreement #:

	Start Date	Complete Date	% Complete
Design:	Dec05	Dec 2011	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Carter Burgess

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

90% design; consultant obtaining signatures on mylars & finalizing special provisions

WORK TO BE COMPLETED DURING NEXT MONTH:

assemble bid package

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: DECATUR

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Downtown Pedestrian and Bicycle Improvements

DESCRIPTION: The Downtown Pedestrian and Bicycle Improvement project will provide new bicycle lanes, pedestrian improvements and enhancements within Downtown that lead into the newly constructed Bonneville Transit Center.

Inter-local Project No.: 159D Agreement #:

	Start Date	Complete Date	% Complete
Design:	Apr 2011	Apr 2012	50
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: VTN

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>70% design; RTC managing 1st & Garces; City managing 3rd & Bridger</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>RTC managing bidding and CM; RTC requesting interlocal with City</p>

PROJECT MANAGER: Rosa Cortez

CLV Project No: DWNTWNPEDBK

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: FAST ITS Communication Infrastructure Project

DESCRIPTION: Provide fiber optics interconnect conduit and fiber optic cable along: Charleston- I215 to Nellis; Rancho- Rainbow to Sahara; Cheyenne: I215 to Decatur; Rainbow: Ann to Ranch; Ann-Centennial Center to Rainbow; Centennial Parkway- Tropical to Ann

Inter-local Project No.: 144 A Agreement #: 461 \$6,500,000.00

	Start Date	Complete Date	% Complete
Design:	Ph II: Jul 2010	Oct 2011	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Jun 2010	
Construction:	Mar 2012	Dec 2012	

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Electric

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Ph1A: 95% close-out; Ph II: 100% Design; revisions to funding agmt amendment #2 rec'd; going thru City Attorney review before going to City Council</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Ph I: in close out</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: ITSFOINTRCON

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: FY 05 Bus Turnouts Charleston

DESCRIPTION: Construct bus turnouts on Charleston Blvd between Fremont St and Nellis Blvd.

Inter-local Project No.: 146 A2- Agreement #:

	Start Date	Complete Date	% Complete
Design:	Dec 2009	Nov2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Jul2010	
Construction:	Nov2010	Nov 2011	100

CONSULTANT: CH2MHill

CONTRACTOR: CG&B Enterprises

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project in close out

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUSTURNOUTS

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: FY06 Bus Turnouts Decatur

DESCRIPTION: Provide bus turn-outs along East Charleston Boulevard where travel lanes are blocked when a bus is stopped to pick-up or drop-off riders.

Inter-local Project No.: 146B2-Q Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2010		100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:		Feb 2011	100

CONSULTANT: Carter Burgess

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

100% closed out

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: DECTRBUSTROT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: FY11 Bus Turnouts

DESCRIPTION: Provide bus turn-outs at Pecos south of Bonanza, Rainbow south of Lake Mead and Decatur South of Vegas where travel lanes are blocked when a bus is stopped to pick-up or drop-off.

Inter-local Project No.: 146G-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2011	Jan 2012	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Apr 2012	
Construction:	May 2012	Sep 2012	

CONSULTANT: CLV (in house)

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>99% design: NVE design approval sent to Don Jackson</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>waiting for LEA for NVE relocation</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: FY11BSTRNOT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: FY12 Bus Turnout Lamb / Pecos

DESCRIPTION: Provide bus turn-outs along Pecos Road and Lamb Boulevard where travel lanes are blocked when a bus is stopped to pick-up or drop-off riders. Locations will be selected where the most benefit is obtained from the money spent.

Inter-local Project No.: 146C2 Agreement #:

	Start Date	Complete Date	% Complete
Design:	Feg 2007	Jun 2009	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: CLV (in house)

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Funding commitment from RTC for \$140K and from Traffic for \$120K to build bus turnouts at Lamb/WA and at Lamb/Pecos NE corner</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LAMPECBSTO

PHONE: 2296278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Grand Teton, Decatur / Maverick

DESCRIPTION: This project will construct full roadway improvements on Jones from Elkhorn to Horse & Grand Teton from Maverick to Decatur. The project includes pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 154A Agreement #:

	Start Date	Complete Date	% Complete
Design:	13May2006	16Jul2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Oct2008	
Construction:	Dec2008	Nov2009	100

CONSULTANT: Carter Burgess

CONTRACTOR: TBD

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close out</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p>

PROJECT MANAGER: Michael Studivant

CLV Project No: GDTETNDECMA

PHONE: 229-6740

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Industrial Rd: Sahara Av to New York Av

DESCRIPTION: Widen Industrial Road from Sahara Av to New York Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 072 F Agreement #: 434 \$12,950,000.00

	Start Date	Complete Date	% Complete
Design:	6Aug03	May 2012`	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: G. C. Wallace

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Design on hold pending Project Neon</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: INDUSAHWYO

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Jones Blvd: Elkhorn to Horse

DESCRIPTION: This project will construct full roadway improvements from Elkhorn to Horse. The project includes pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work

Inter-local Project No.: 33 M Agreement #:

	Start Date	Complete Date	% Complete
Design:	13May2006	16Jul2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Oct2008	
Construction:	Dec2008	Nov2009	100

CONSULTANT: Carter Burgess

CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close out complete

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Michael Studivant

CLV Project No: JONESELKHOR

PHONE: 229-6740

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Jones/Valley View Couplet

DESCRIPTION: A Construction Management at Risk (CMAR) project for a preferred couplet system on Valley View Boulevard between US 95 and Desert Inn Road and Jones Boulevard between US 95 to Sahara Avenue approximately 16,000 lf.

Inter-local Project No.: 033N-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jun 2010		100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		IAR project deliv	
Construction:	Nov 2011	Sept 2012	

CONSULTANT: Jacobs / GC Wallace

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>35% Construction; work continues in front of Springs Preserve; sewer relocation at Oakey/Valley View</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>continue with construction</p>

PROJECT MANAGER: Rosa Cortez

CLV Project No: JONVALYVWCUP

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Kyle Canyon interchange at US 95

DESCRIPTION: Preliminary work for Construct interchange

Inter-local Project No.: 128 H Agreement #:

	Start Date	Complete Date	% Complete
Design:	Aug 2007	Jan 2009	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: G.C.Wallace

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Placed on Hold pending additional funding for design.

WORK TO BE COMPLETED DURING NEXT MONTH:

The City is working with the Kyle Canyon Gateway to secure additional funding to complete the design of the interchange.

PROJECT MANAGER: Mark Sorensen

CLV Project No: KYLECANYON

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Lamb Charleston Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M Agreement #: 484 \$3,230,000.00

	Start Date	Complete Date	% Complete
Design:	Dec 2010	Dec 2012	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:		May 2012	
Construction:	Mar 2013	Dec 2013	0

CONSULTANT: Orth-Rodgers

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

90% getting final ROW approval from NDOT

WORK TO BE COMPLETED DURING NEXT MONTH:

continue with design

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 299-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Las Vegas/I-15 to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-SB Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2010	Mar 2012	50
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Louis Berger

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

70% design; potholing completed

WORK TO BE COMPLETED DURING NEXT MONTH:

NVE to use pothole info to underground power poles

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LVBLI15OWENS

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Main/Commerce Couplet

DESCRIPTION: Design street improvements for a one-way couplet system for Main Street and Commerce Street between Bonneville Avenue and Las Vegas Boulevard, and roadway improvements on Main Street between Bonneville Avenue and I-515, approximately 8,200 lf. Improve

Inter-local Project No.: 169A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2010	Mar 2012	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>30% design: contract amendment for storm drain work processed thru City Council</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>design proceeding to 70%</p>

PROJECT MANAGER: Chris Plutte

CLV Project No: MNCOMCUP

PHONE: 229-6736

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Main/US95 to Owens

DESCRIPTION: Design to widen street improvements along Main Street between US 95 and Owens Avenue, approximately 4,800 lf. Improvements include sidewalks, L-curbs, full-width paving, improved street lighting, drainage facilities, landscaping, and traffic signal syst

Inter-local Project No.: 169B-SB Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2010	Mar 2013	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>30% design: received 70% submittal from consultant</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>discuss putting on hold at 90% design</p>

PROJECT MANAGER: Gina Venglass

CLV Project No: MNUS95OWENS

PHONE: 299-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 435 \$1,100,000.00

	Start Date	Complete Date	% Complete
Design:	2Jul03	11Jul2007	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		28Dec07	
Construction:	28Feb2008	Sep2010	100

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

close out

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 475 \$2,825,000.00

	Start Date	Complete Date	% Complete
Design:	2Jul03	11Jul2007	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		28Dec07	
Construction:	28Feb2008	Sep2010	100

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>close out</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: MLK Wyoming / Symphony

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E Agreement #:

	Start Date	Complete Date	% Complete
Design:			
ROW Clearance:	May 2006	May 2016	
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Produced first draft of interlocal for funding/maintenance with NDOT for Project Neon

WORK TO BE COMPLETED DURING NEXT MONTH:

ROW funds to be used for acquisitions on MLK/Industrial as part of Project Neon; Finalize interlocal agreement

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKFLYOVR

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Mountain Edge Parkway EIS

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sep2004	Dec2013	60
ROW Clearance:			
Environmental Clearance:	Sep2004	Dec 2013	
Open Bids:			
Construction:			

CONSULTANT: Parsons Brinkerhoff

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>EIS 60% complete. Putting together a white paper to advance the ROW acquisition for the western segment of Sheep Mountain Parkway</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Meet with FHWA and BLM to determine if the West leg of Sheep Mtn. Pkwy can move forward without a record of decision.</p>

PROJECT MANAGER: Randy Fultz

CLV Project No: US95MTNEDGE

PHONE: 229-2176

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Rancho/Decatur to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q1 Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2011	Jul 2013	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

will meet with consultant regarding 30% submittal for re-submittal

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: PI Chris Plutttte, PII Gina V

CLV Project No: RANCHDECRAIN

PHONE: 229-6736 229-679

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Soundwalls I-515

DESCRIPTION: Install soundwalls along I-515 from Las Vegas Blvd to Charleston Blvd. Project is being cost shared with NDOT.

Inter-local Project No.: 102E Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sep2004	Aug2005	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		13Oct06	
Construction:	02Nov2005	Jan2007	100

CONSULTANT: GC Wallace

CONTRACTOR: Frehner Const

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close out

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project

PROJECT MANAGER: Randy Fultz

CLV Project No: SNDWALLI-515

PHONE: 229-2176

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Stewart, Main / Maryland

DESCRIPTION: Complete street improvements along Stewart Avenue from Main Street to Maryland Parkway

Inter-local Project No.: 022D Agreement #:

	Start Date	Complete Date	% Complete
Design:	Apr 2007	Jun 2010	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Aug 2010	
Construction:	Sep 2010	Jun 2011	100

CONSULTANT: Baughman & Turner

CONTRACTOR: Wells Cargo

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Phase I construction (Las Vegas Bl. to Maryland) was complete in May 2009. Phase II: close-out letter sent to consultant and utilities</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p>

PROJECT MANAGER: Lorrie Dunford

CLV Project No: STWTMNMRYLD

PHONE: 229-2178

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in two phases: US-95 to Rampart Boulevard and Rampart Boulevard to CC-215. The basic improvements will result in widening Summerlin Parkway to six lanes and a structural improvement to the existing pavement.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

	Start Date	Complete Date	% Complete
Design:	Jul 2006	Mar 2012	50
ROW Clearance:			
Environmental Clearance:	Jul 2006	Mar 2012	
Open Bids:			
Construction:			0

CONSULTANT: G. C. Wallace

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Safety project being discussed with Traffic and consultant to install cable barrier due to traffic crashes in center berm area</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>EA clearance; 30% design</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: SUMPKWY21595

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: Tenaya Overpass: Westcliff Dr to Washington Av

DESCRIPTION: Construct an Overpass and approaching roadways at Summerlin Pkwy and Tenaya.

Inter-local Project No.: 108 C Agreement #: 399 \$6,500,000.00

	Start Date	Complete Date	% Complete
Design:	13Jun02	24Jun2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		26Aug08	
Construction:	Sept2008	Sept 2010	100

CONSULTANT: HDR Engineering

CONTRACTOR: Southwest Iron

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Close out</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: TENWESTCWASH

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: US 95 / Horse Interchange

DESCRIPTION: This project will construct a full interchange at US 95 and Horse Drive.

Inter-local Project No.: 128 E Agreement #: 431 \$20,000,000.00

	Start Date	Complete Date	% Complete
Design:	Sep03	30Jul2008	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sep2008	
Construction:	Oct2008	Dec2010	100

CONSULTANT: VTN Nevada

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>100% closed out</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>need to meet with CLV Traffic & RTC regarding possible follow-up project</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: US95HORSEINT

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 4/1/2012 TO: 4/30/2012

PROJECT: US 95/Grand Teton Overpass

DESCRIPTION: Construct US95 at Grand Teton Dr Overpass from Durango. The basic improvements will result in construction of an overpass at US 95 and Grand Teton. Improvements will include roadway improvements, drainage improvements, traffic signals, etc.

Inter-local Project No.: 128 D Agreement #: 430 \$15,000,000.00

	Start Date	Complete Date	% Complete
Design:	6Aug03	May 2012	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Poggemeyer Design Group

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>On Hold; Design shelved at 90%</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Pursuing Federal funding for construction costs</p>

PROJECT MANAGER: Mark Sorensen

CLV Project No: US95GDTETON

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 04/01/2012

TO: 04/30/2012

PROJECT: 20th Year Traffic Capacity and Safety Improvement Program

DESCRIPTION: Traffic capacity and safety enhancements at various locations.

PERCENT COMPLETE: see attached

ESTIMATED RTC COST: \$ 1,573,000

SCHEDULE FOR COMPLETION (dates)	COMPLETE (X)
DESIGN	see attached
R/W CLEARANCE	
ENVIR CLEARANCE	
BIDS OPEN	
START CONSTRUCTION	
CONSTRUCTION COMPLETE	

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

WORK TO BE COMPLETED DURING NEXT MONTH:

All projects are in the close-out process

PROJECT MANAGER: Mike Janssen, PE

PHONE #: 229-6327

RTC Agreement 059O2 510 (March 8, 2007)
CLV Project

City of Las Vegas
20th Year
Traffic Capacity Improvement Projects

Construction for Intersection Improvements:

Sahara Avenue - Fort Apache: dual left turn lanes.	\$ 880,000	CL 0% Const. Compl. Oct 08
Rampart-Vegas Drive – dual left SB on Rampart Exclusive right turn NB	\$ 313,000	CL 50% Const. Compl. May 09
Sahara-Durango, dual left NB/SB and exclusive right NB.	\$ 150,000	CL 30% Const. Compl. Apr 11

Engineering for Intersection Improvements:

Sahara Avenue - Fort Apache: dual left turn lanes.	\$ 230,000	CL 10% Const. Compl. May 08
Total	\$1,573,000	

D = In design
H = On hold
C = In construction
CL = In close-out
A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 04/01/2012

TO: 04/30/2012

PROJECT: 21st Year Traffic Capacity and Safety Improvement Program/

DESCRIPTION: Traffic capacity and safety enhancements at various locations.

PERCENT COMPLETE: see attached

ESTIMATED RTC COST : \$ 1,573,000

SCHEDULE FOR COMPLETION (dates)	COMPLETE (X)
DESIGN	see attachment
R/W CLEARANCE	
ENVIR CLEARANCE	
BIDS OPEN	
START CONSTRUCTION	
CONSTRUCTION COMPLETE	

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Mike Janssen, PE

PHONE #: 229-6327

RTC Agreement 059P2 510 (July 12, 2007)
CLV Project

**City of Las Vegas
21th Year
Traffic Capacity Improvement Projects**

Construction for Intersection Improvements

Craig Road / Decatur Boulevard (Modify intersection to provide dual lefts Northbound/Southbound)	\$ 84,500	C 100% Compl. May 08
El Capitan Way / Horse Drive (To improve safety and capacity by modifying alignment of intersection with widening to provide South Bound left turn pocket)	\$ 52,500	C 95% Under Const. Oct 10
Sahara Avenue / Durango Drive (To improve safety and capacity by modifying alignment of lanes to install dual lefts North Bound/South Bound and exclusive right North Bound along with additional median island modification and additions)	\$ 493,000	CL 100% Const. Compl. Apr 11
Vegas Drive / Rampart Boulevard (To improve safety and capacity by modifying alignment of lanes to install dual lefts South Bound and exclusive right North Bound)	\$ 307,000	CL 50% Compl. May 09
Oakey Boulevard, Rainbow Boulevard to Durango Drive (To improve safety and capacity by modifying alignment of lanes with a re-stripe of the corridor)	\$ 50,000	CL 90% Compl. May 08
Jones Boulevard / Azure Drive To improve safety and capacity of intersection by use of 3/4 traffic signal	\$ 75,000	CL 50% Compl. May 09
<u>Engineering for Intersection Improvements:</u>		
To provide construction management support for the above projects	\$ 150,000	
Rainbow Traffic Capacity – Westcliff to Sahara	<u>\$ 325,000</u>	D 50% Start Const. 2012
TOTAL PROJECT COSTS	\$1,537,000	

D = In design
H = On hold
C = In construction
CL = In close-out
A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 04/01/2012

TO: 04/30/2012

PROJECT: 22nd Year Traffic Capacity and Safety Improvement Program

DESCRIPTION: Traffic capacity and safety enhancements at various locations.

PERCENT COMPLETE: see attached

ESTIMATED RTC COST : \$ 1,481,000

SCHEDULE FOR COMPLETION (dates)	COMPLETE (X)
DESIGN	see attachment
R/W CLEARANCE	
ENVIR CLEARANCE	
BIDS OPEN	
START CONSTRUCTION	
CONSTRUCTION COMPLETE	

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Valley View Corridor – US 95 to Desert Inn Road: work continues in front of Springs Preserve; sewer relocation at Oakey/Valley View

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Mike Janssen, PE

PHONE #: 229-6327

RTC Agreement 059Q2 584 (7/10/2008)

CLV Project

City of Las Vegas
22nd Year
Traffic Capacity Improvement Projects

Construction for Intersection Improvements

Charleston Boulevard / Durango Drive (Modify lanes to improve safety)	\$ 150,000	D 99% Const. Start 2012
Charleston Boulevard / Rancho Drive (Modify lanes to improve safety)	\$ 150,000	D 99% Const. Start 2012
Rainbow Boulevard / Craig Road (Modify lanes to improve safety)	\$ 35,000	C 100% Const. Compl. Feb 11
Charleston Boulevard / Maryland Parkway (Modify lanes to improve safety)	\$ 35,000	A
El Capitan / Racel Street (Modify lanes to improve safety)	\$ 220,000	C 95% Under Const. Start Oct 10
Craig Road / Decatur Boulevard (Modify lanes to improve safety)	\$ 90,000	C 100% Const. Compl. Oct 09
Valley View Corridor – US 95 to Desert Inn Road (Modify lanes to improve safety)	\$ 300,000	C 35% Const. Start Oct 11
Bonanza Road / Rancho Drive (Modify lanes to improve safety)	\$ 205,000	D 5% Design Start Nov 11
Rampart Boulevard / Hillpointe Road (Modify lanes to improve safety)	\$ 296,000	CL 100% Const. Compl. Jun 11
 TOTAL PROJECT COSTS	 \$1,481,000	

D = In design
H = On hold
C = In construction
CL = In close-out
A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/12

REVIEW PERIOD FROM: 04/01/2012

TO: 04/30/2012

PROJECT: Arterial ITS Interconnect Conduit Project – Fiscal Year 2005

DESCRIPTION: This interlocal funding agreement applies to improvements associated with the 2005 Annual Restoration and Preservation Projects. The improvements include underground traffic conduit, pull boxes and cable as needed to support the ITS network to avoid future cuts in the new pavement surfaces. See attached listing for locations.

PERCENT COMPLETE: see below % **ESTIMATED RTC COST :** \$ 963,000

SCHEDULE FOR COMPLETION (dates)	COMPLETE (X)
DESIGN	see below
R/W CLEARANCE	
ENVIR CLEARANCE	
BIDS OPEN	
START CONSTRUCTION	
CONSTRUCTION COMPLETE	

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

See attachment

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott, PE

PHONE #: 229-2143

RTC Agreement 144 B 472 (6/10/04)
CLV Project

**Arterial ITS Interconnect Conduit Project
Fiscal Year 2005**

	Location / Limits	Project Type	Estimated Cost	
	Vegas: Jones to Rancho	Install Interconnect Conduit	419,000	D 100%
	Desert Inn Rd (N ½): Fort Apache to Durango	Install Interconnect Conduit	133,000	A
	Sahara: Hualapai to 600 feet west of Fort Apache	Install Interconnect Conduit	120,000	A
	Rancho: Sahara to Charleston	Install Interconnect Conduit	133,000	A
	Washington Av: Rancho Dr to Martin L. King Blvd	Install Interconnect Conduit	135,000	A
		Total:	963,000	

S = scoping work
D = In design
H = On hold
C = In construction
A = Complete and accepted

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/12

REVIEW PERIOD FROM: 04/01/2012

TO: 04/30/2012

PROJECT: Arterial Restoration and Preservation Projects – FY 06

DESCRIPTION: This interlocal funding agreement applies to work to be done to prolong the life of existing arterial roadways. Roadway sections will be repaired and resurfaced. Pavement sections that are beyond repair will be removed and replaced. See attached listing for locations.

PERCENT COMPLETE: see below % ESTIMATED RTC COST : \$ 4,193,000

SCHEDULE FOR COMPLETION
(dates)

COMPLETE
(X)

DESIGN see below
R/W CLEARANCE
ENVIR CLEARANCE
BIDS OPEN
START CONSTRUCTION
CONSTRUCTION COMPLETE

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Work is complete, pending close out of arterial assessment study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out consultant contract

PROJECT MANAGER: Greg McDermott, PE

PHONE #: 229-2143

RTC Agreement 135 E 515 (8/11/2005)
CLV Project

**2006 Annual Arterial Restoration and
Preservation Projects**

	Location / Limits	Project Type	A	B	C	D	E	F	G	Estimate	Status
	Pecos: Charleston to Owens	Thin overlay light repairs	X	X				X		781,000	A
	St Louis: Maryland to Boulder Hwy	Thin overlay light repairs	X	X				X		448,000	A
	Washington: Rancho to MLK	Thin overlay medium repairs	X	X	X	X	X	X		345,000	A
	Meadows: Decatur to Valley View	Thin overlay medium repairs	X	X	X	X	X	X		191,000	A
	Total:									1,765,000	

A = Asphalt Patch;

B = Concrete Repairs;

C = ADA compliance;

D = Pavement / Base Replacement;

E = Inter-connect cable/conduit (as needed)

F = Thin Overlay.

G= Structural Overlay

Note: 1. Intersection at Lamb will include pavement replacement along Lamb

S = scoping work

D = In design

H = On hold

C = In construction

A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 5/1/2012

REVIEW PERIOD FROM: 04/01/2012

TO: 04/30/2012

PROJECT: Arterial Restoration and Preservation Projects – FY 08

DESCRIPTION: This interlocal funding agreement applies to work to be done to prolong the life of existing arterial roadways. Roadway sections will be repaired and resurfaced. Pavement sections that are beyond repair will be removed and replaced. See attached listing for locations.

PERCENT COMPLETE: see below % **ESTIMATED RTC COST :** \$ 5,666,186

SCHEDULE FOR COMPLETION (dates)	COMPLETE (X)
DESIGN	see below
R/W CLEARANCE	
ENVIR CLEARANCE	
BIDS OPEN	
START CONSTRUCTION	
CONSTRUCTION COMPLETE	

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

See attachment

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Greg McDermott, PE

PHONE #: 229-2143

RTC Agreement 135 H 573 (9/13/08)

CLV Project

2008 Annual Arterial Restoration and Preservation Projects

Type of Work

Location / Limits	Project Type	A	B	C	D	E	F	G	H	I	J	Estimated Costs	Status	Note
Alexander Rd-Cimarron to US95	Thin overlay, light repairs											\$ 37,400	A	
Durango Dr-Cheyenne to Alexander	Thin overlay, light repairs											\$ 43,200	A	
Hills Center - Village Ctr to Lake Mead	Thin overlay, light repairs											\$ 40,600	A	
Village Center - Golf Ctr to Golf Ctr	Thin overlay, light repairs											\$ 34,200	A	
Bonanza Rd - Las Vegas Blvd to Nellis	Thin overlay, light repairs											\$ 1,585,000	A	
Maryland Pkwy-Stewart to Sahara	Thin overlay, light repairs											\$ 682,000	A	
Rainbow Blvd, Gowan Rd to Red Coach Ave	Thin overlay, light repairs							X		X	X	\$ 10,000	A	
Ann - US95 to Durango	Thin overlay, light repairs							X		X	X	\$ 702,800	A	
Torrey Pines - Cheyenne to Washington	Thin overlay, light repairs							X		X	X	\$ 702,800	A	
Decatur Blvd - Lake Mead to Rancho	Thin overlay, light repairs							X		X		\$ 45,000	D 90%	
Rampart Blvd - Lake Mead to Summerlin	Thin overlay, light repairs							X		X		\$ 45,000	D 90%	
Buffalo Dr - Lake Mead to Charleston	Thin overlay, light repairs							X		X		\$ 50,000	D 90%	
Lake Mead Blvd - Jones to Hills Center	Thin overlay, light repairs							X		X		\$ 80,000	D 90%	

Total City of Las Vegas Formula Funds: \$
4,058,000.00

Status

A = Crack Seal
 B = Asphalt Patch
 C = Concrete Repairs
 D = ADA compliance
 E = Pavement/Base Replacement

F = Inter-connect cable/conduit (as needed)
 G = Thin overlay
 H = Structural overlay
 I = Engineering Design
 J = Construction management and Contingency

S = scoping work
 D = In design
 H = On hold
 C = In construction
 A = Complete & accepted

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: 17 th Year, 18 th Year, 21 st Year, and 22 nd Year Traffic Capacity			
PROJECT DESCRIPTION: The work generally involves design and installation of new traffic signals at four intersections within the vicinity of the City of North Las Vegas: <ol style="list-style-type: none"> 1. Tropical Parkway and Lamb Boulevard 2. Ann Road and Tropical Parkway 3. Centennial Parkway and Losee Road 4. Tropical Parkway and Losee Road 			
PROJECT NO: 10150, 10248, 10245, 10246 / RTC No. 059L3, 059M3, 059P3, 059Q3			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: 1,428,597	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	4/2010	8/2011	93
ROW CLEARANCE	N/A	N/A	N/A
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	N/A	N/A	N/A
CONSTRUCTION	7/2010	12/2011	35
ACCEPTANCE	N/A	N/A	N/A
CONSULTANT/PROJECT MANAGER: Jeff Herb, P.E.			
CONTRACTOR: CNLV			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Installation work continued on Ann Road and Tropical Parkway. Design work continued for Centennial Parkway and Losee Road (in final review) and for Tropical Parkway and Losee Road.			
WORK TO BE COMPLETED NEXT MONTH: Installation work will continue on: <ol style="list-style-type: none"> 1. Ann Road and Tropical Parkway Design work and reviews will continue for: <ol style="list-style-type: none"> 1. Centennial Parkway and Losee Road 2. Tropical Parkway and Losee Road 			
PROJECT MANAGER: Jeff Herb, P.E.		PHONE NUMBER: (702)633-1224	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: 20 th Year Traffic Capacity and Safety Program			
PROJECT DESCRIPTION: The work generally involves construction of median island curb, striping and installing P30 pullboxes, intercepting and extending conduits from old pullboxes for roadway segments along Decatur Boulevard to Craig Road; dual left turn lanes for the north and south legs of Decatur Boulevard at Craig Road; installation of a new traffic signal at the intersection of Losee Road and Colton Avenue within the vicinity of the City of North Las Vegas.			
PROJECT NO: 10218 RTC No. 05903			
SID NUMBER:		BID # 1312	
FUNDING SOURCE: RTC		TOTAL COST: \$463,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	10/2007	01/2008	100
ROW CLEARANCE	10/2007	04/2008	100
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	05/22/2008	05/22/2008	100
CONSTRUCTION	04/13/2009	05/22/2009	100
ACCEPTANCE	09/2009	12/02/2010	100
CONSULTANT/PROJECT MANAGER: Jeff Herb, P.E.			
CONTRACTOR: Southwest Iron, LLC			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
WORK TO BE COMPLETED NEXT MONTH: This project is complete.			
PROJECT MANAGER: Jeff Herb, P.E.		PHONE NUMBER: (702)633-1224	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Allen Lane – Lone Mt. Road to Ann Road			
PROJECT DESCRIPTION: This project consists of design, right-of-way acquisition, and construction of four travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights. Allen Lane is shown as a minor arterial on the Master Plan of Streets and Highways. Development proposals have been approved on the Allen Lane alignment just south of the Northern Beltway. This project would provide the north-south continuity required to serve the area.			
PROJECT NO: 10264 RTC No. 160A			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$1.3 Million	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	November 2008	February 2013	59%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: City of North Las Vegas			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS: Addressing other City priorities per Upper Management's direction while working on this project.			
WORK COMPLETED THIS MONTH: Working on 70% design when time is available.			
WORK TO BE COMPLETED NEXT MONTH: Continue working on 70% design.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: 702-633-2688	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Ann, Camino Al Norte to Lamb			
PROJECT DESCRIPTION: Through the use of Senate Bill 5 funds, this project will provide arterial roadway improvements on Ann Road and Tropical Parkway including reconstruction and full design plans for future width improvements up to a 100-foot right-of-way width. The design will identify plant mix bituminous pavement providing four to six travel lanes, raised median islands, curb and gutter, sidewalk, driveways, bus turnouts, streetlights, storm drain and flood control facility improvements, relocation of utilities, extension of water and sewer lines/laterals, fire hydrants, signage and striping, FAST conduit and pull boxes, transitions at intersecting streets, emergency lanes, new traffic signals, traffic signal modifications, and other necessary appurtenances to make a complete and serviceable roadway.			
PROJECT NO: 10338/RTC No. 107C-SB5			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$1,250,000.00	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	10/19/2010	6/29/2012	90
ROW CLEARANCE	TBD	TBD	0
ENVIRONMENTAL CLEARANCE	TBD	TBD	0
OPEN BIDS	TBD	TBD	0
CONSTRUCTION	TBD	TBD	0
ACCEPTANCE	TBD	TBD	0
CONSULTANT/PROJECT MANAGER: C-A Group/Chad Anson, PE			
CONTRACTOR: TBD			
COMMENTS: In consideration that the construction funding may not be received this calendar year (FY 12), and the distinct possibility of securing Regional Flood Control District (RFCD) funds, two (2) improvement packages will be presented; one showing the SB5 segment extending from Camino Al Norte to Lamb Boulevard and the improvements associated with Ann Road Channel East. For the Ann Road Channel East improvement package, the base work includes the RFCD funded system and an additive alternate that will include roadway improvements from Commerce to Lawrence along Ann Road and along N. 5 th Street from Ann to El Campo Grande that will provide 2-lanes in each direction.			
DELAYS: R/W acquisition of the property at the S/E corner of Ann/Bruce. Said property has been foreclosed upon.			
WORK COMPLETED THIS MONTH: Completed and submitted the 90% PS&E. Outside non-city owned utility agencies along with the City have commenced with the review of the 90% PS&E. RTC has issued their 90% review comments. Continue to coordinate with the CNLV Utility Department to develop the shut-down requirements and palatable design of utility conflicts.			
WORK TO BE COMPLETED NEXT MONTH: Review the 90% deliverables.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE, MBA		PHONE NUMBER: (702)633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Bus Turnouts			
PROJECT DESCRIPTION: This project originally included the design and construction of the bus turnouts on Citizen Area Transit (CAT) bus routes along Lake Mead Boulevard between Las Vegas Boulevard and Pecos Road, and along Decatur Boulevard, between Cheyenne Avenue and Craig Road. However, due to funding constraints, the project scope is being reduced to a single bus turnout in a location to be determined to comply with SB 173 only.			
PROJECT NO: 10172 RTC No. 146A3			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,300,00.00	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9/1/2011	3/1/2012	0%
ROW CLEARANCE	9/1/2011	1/1/2012	0%
ENVIRONMENTAL CLEARANCE		TBD	NA
OPEN BIDS	5/1/2012		
CONSTRUCTION	7/1/2012	12/1/2012	
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: City of North Las Vegas			
CONTRACTOR: TBD			
COMMENTS: Received approval from RTC to construct a bus turnout at developer's expense on eastbound Carey at Las Vegas Blvd. to comply with SB173. Currently investigating constructing an additional bus turnout at the northeast corner of Cheyenne and Simmons.			
DELAYS: Completed appraisal report established the current market value of the property for this proposed bus turn-out location to be much lower than what the property's sales listing price is. The property owner has submitted as second counteroffer. City Council would need approve second counteroffer.			
WORK COMPLETED THIS MONTH: Offer presented on February 14, 2012 to Suerte Siete, LLC, property owner, for acquisition of ROW. Counter offer received on 3/5/12. City staff has reviewed the information and responded with counter offer response as well on 3/21/12. Final consideration to be given to property owner's counteroffer.			
WORK TO BE COMPLETED NEXT MONTH: Staff will work on finalizing the transaction if City's counter offer is accepted.			
PROJECT MANAGER: Randy DeVaul, P.E.		PHONE NUMBER: 633-2806	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Carey Avenue Traffic Signal Interconnect			
PROJECT DESCRIPTION: This project consists of providing traffic signal interconnect, including conduit and fiber optic cable along Carey Avenue from Commerce Street to Rancho Drive. It also includes utility relocations, asphalt and sidewalk repair, traffic signal modifications and other appurtenances as may be necessary to construct a complete and functional system.			
PROJECT NO: 10265 RTC No. 016G			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC, CNLV-TOF		TOTAL COST: \$368,800	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	06/09	11/09	100%
ROW CLEARANCE	N/A	N/A	
ENVIRONMENTAL CLEARANCE	N/A	N/A	
OPEN BIDS	N/A	N/A	
CONSTRUCTION	01/10	6/11	90%
ACCEPTANCE	TBD	TBD	
CONSULTANT/PROJECT MANAGER: CNLV In-house Staff Design			
CONTRACTOR: CNLV In-house Staff Construction			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Preparation and equipment ordering for required detection modifications continued.			
WORK TO BE COMPLETED NEXT MONTH:			
Detection modifications required for system operation.			
PROJECT MANAGER: Jeff Herb, P.E.		PHONE NUMBER: 702-633-1224	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12																													
REVIEW PERIOD FOR: 4/1/12 – 4/30/12																															
PROJECT: Centennial, Camino Eldorado to Lamb																															
PROJECT DESCRIPTION: This 4.5± mile project consists of the design of four travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights. This street is identified as an arterial on the Master Plan of Streets and Highways. This segment was identified in the I-15 Northeast Corridor Study and will provide access to a developing area of the City.																															
PROJECT NO: 10329 – RTC No. 170B-SB5																															
SID NUMBER:		BID # TBD																													
FUNDING SOURCE: RTC		TOTAL COST: \$1,447,290.00																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 15%;">START DATE</th> <th style="width: 15%;">END DATE</th> <th style="width: 35%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td style="text-align: center;">10/7/2010</td> <td style="text-align: center;">12/2012</td> <td style="text-align: center;">65%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>OPEN BIDS</td> <td></td> <td></td> <td></td> </tr> <tr> <td>CONSTRUCTION</td> <td></td> <td></td> <td></td> </tr> <tr> <td>ACCEPTANCE</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	10/7/2010	12/2012	65%	ROW CLEARANCE				ENVIRONMENTAL CLEARANCE				OPEN BIDS				CONSTRUCTION				ACCEPTANCE			
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	10/7/2010	12/2012	65%																												
ROW CLEARANCE																															
ENVIRONMENTAL CLEARANCE																															
OPEN BIDS																															
CONSTRUCTION																															
ACCEPTANCE																															
CONSULTANT/PROJECT MANAGER: G.C. Wallace/Scott Plummer																															
CONTRACTOR: TBD																															
COMMENTS: None																															
DELAYS: No funding for both ROW acquisition and construction. Also addressing other City priorities per Upper Management's direction while working on this project.																															
WORK COMPLETED THIS MONTH: Consultant working on 70% Design (plans, specifications, and cost estimate). Coordinating design with various utility companies. 70% Design anticipated to be submitted in mid-May 2012.																															
WORK TO BE COMPLETED NEXT MONTH: 70% Design submittal anticipated for mid-May 2012.																															
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702)633-2688																													

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Commerce, Cheyenne to Colton			
PROJECT DESCRIPTION: This project consists of the design of six travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights. This street is identified as an arterial on the Master Plan of Streets and Highways. This segment was identified in the I-15 Northeast Corridor Study and will provide new north-south access corridor.			
PROJECT NO: 10293 / RTC No. 163A			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$175,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	October 2010	April 2013	17%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: City of North Las Vegas			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS: No funding for both ROW acquisition and construction. Also, Project put on hold by PW Deputy Director.			
WORK COMPLETED THIS MONTH: Project put on hold by PW Deputy Director.			
WORK TO BE COMPLETED NEXT MONTH: Project put on hold by PW Deputy Director.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702)633-2688	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Gowan, North 5 th to Losee			
PROJECT DESCRIPTION: This project consists of design, right-of-way acquisition, construction of four (4) travel lanes with traffic control devices and localized drainage improvements, including emergency breakdown lanes, curb and gutter, sidewalks and streetlights. Gowan Road is identified on the Master Plan of Streets and Highways as an arterial street. This connection will serve the developing industrial area between North 5 th Street and Losee Road.			
PROJECT NO: 10308 – RTC No. 085B			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$300,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	10/01/2010	06/30/2012	5
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: In-house design			
CONTRACTOR: TBD			
COMMENTS: None			
DELAYS: Project has been placed on indefinite hold.			
WORK COMPLETED THIS MONTH:			
WORK TO BE COMPLETED NEXT MONTH:			
PROJECT MANAGER: TBD		PHONE NUMBER: (702)633-1206	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12– 4/30/12			
PROJECT: Lone Mountain, Losee to Commerce			
PROJECT DESCRIPTION: Improvements to Lone Mountain Road to include four travel lanes with traffic control devices, localized drainage improvements, emergency breakdown lanes, curb and gutter, sidewalks, streetlights, pavement markings and striping, and other appurtenances.			
PROJECT NO: 10327 – RTC No. 165A			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$150,000.00	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	11-2010	9-2011	15%
ROW CLEARANCE	11-2010		10%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: TBD			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS: This project has been placed on hold by the Deputy Director of Engineering.			
WORK COMPLETED THIS MONTH:			
WORK TO BE COMPLETED NEXT MONTH:			
PROJECT MANAGER: Cliff Moss, P.E.		PHONE NUMBER: (702)633-2775	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Losee, Craig to CC-215			
PROJECT DESCRIPTION: This project is a planning study in which will consist of six travel lanes with traffic control devices, curb and gutter, sidewalks, streetlights and localized drainage improvements between Craig Road and the Northern Beltway.			
PROJECT NO: 10335 RTC No. 035E-SB5			
SID NUMBER: N/A		BID #	
FUNDING SOURCE: RTC – SB5		TOTAL COST: 21,500,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	09/23/10	6/30/12	95
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: Atkins/Theresa Gaisser			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Distributed pre-final for agency review. Plan review ongoing.			
WORK TO BE COMPLETED NEXT MONTH: Complete review of pre-final plans and return them to consultant. Consultant to address comments for agencies			
PROJECT MANAGER: Tom Brady, P.E.		PHONE NUMBER: (702)633-1227	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: North 5 th Street, Phase IB (Owens Avenue to Lake Mead Boulevard)			
PROJECT DESCRIPTION: The design, acquisition of ROW, and construction of improvements from Owens Avenue to Lake Mead Boulevard, which includes 6 travel lanes and dedicated transits lanes; landscaped multi-use trails and raised median areas; curb and gutter, streetlights; traffic interconnect conduit and fiber optics; traffic signals and modifications; and appurtenances. Phase IB of this project includes construction improvements from Lake Mead Boulevard to Carey Avenue only.			
PROJECT NO: 10179B			
SID NUMBER:		BID # 1352	
FUNDING SOURCE: RTC Q10 & MVFT		TOTAL COST: \$8,589,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	4/2006	8/2008	100
ROW CLEARANCE	May 2011		100
ENVIRONMENTAL CLEARANCE	TBD		
OPEN BIDS	10/2008	12/2008	100
CONSTRUCTION	01/04/10	12/17/10	100*
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: The Louis Berger Group, Roger Patton, P.E.			
CONTRACTOR: Tand Incorporated			
COMMENTS: CCA #2 has been issued that will install decorative monument sign, directional pillars, sidewalk, and landscaping treatments within the faux traffic circle and along the east side of Las Vegas Boulevard from Owens to Tonopah. Notice-to-proceed issued with an effective date of October 11, 2011 with an 120 construction period. Additional work related to the added lettering to the directional pillars prompted extending the completion date to March 6, 2012.			
DELAYS:			
WORK COMPLETED THIS MONTH: Received final pay application that includes T&M work. Received warranty form, performed final clean, requested lien release forms.			
WORK TO BE COMPLETED NEXT MONTH: Awaiting lien release letters from all subs including Tand, manuals, and as-built.			
PROJECT MANAGER: Allan Fajardo, PE, PTOE, MBA		PHONE NUMBER: 702-633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: North 5 th Street, Losee to Cheyenne			
PROJECT DESCRIPTION: Acquisition of right-of-way includes the segment from Losee Road to Cheyenne Avenue.			
PROJECT NO: 10179D RTC No. 149E-SB5			
SID NUMBER: N/A		BID # N/A	
FUNDING SOURCE: RTC		TOTAL COST: TBD	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE	TBD		
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: Lorena Candelario, SR/WA, Manager of Real Property Services			
CONTRACTOR:			
COMMENTS: The work will include securing the right-of-way and/or providing relocation assistance to any eligible displaced business tenants. Stewardship Agreement with NDOT was approved by City Council on August 17, 2011.			
DELAYS: Coordination with NDOT for approval of Scope of Work for appraisals as well as other ROW activities will be sluggish due to staff location in Carson City. Legal descriptions and preliminary title reports will need to be approved by NDOT. Once appraisals and review appraisals are completed, copies will need to be sent to NDOT for approval and setting of just compensation. City legal review times will also be a slowing factor in processing agreements.			
WORK COMPLETED THIS MONTH: RFPs letters and scope of work for appraisals have been completed and submitted to NDOT for approval by their staff appraiser in Carson City. Preliminary title reports, legal descriptions and exhibits, ROW plans have been received and reviewed. ROW documents have been prepared. Survey working ROW staff to finalize exhibits for ROW verification. Business relocation activities for the Gibson property are underway. RFP for FF&E appraisals for Gibson relocation activities has been sent out.			
WORK TO BE COMPLETED NEXT MONTH: Legal descriptions and exhibits, preliminary title reports, ROW plans to be sent to NDOT ROW Engineering (Halana Salazar) for review and approval. ROW documents to be sent to NDOT ROW Staff for review and approval.			
PROJECT MANAGER: Lorena Candelario		PHONE NUMBER: (702)633-1232	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: North 5 th Street, Phase IA (Lake Mead Boulevard to Carey Avenue)			
PROJECT DESCRIPTION: The design, acquisition of ROW, and construction of improvements from Owens Avenue to Cheyenne Avenue, which may include 6 travel lanes and a dedicated transit facility; landscaped multi-use trails and raised medial areas; a grade separation at I-15; an interchange at Cheyenne Avenue; curb and gutter; streetlights; traffic interconnect conduit and fiber optics; traffic signals and modifications; and appurtenances. Phase IA of this project includes construction improvements from Lake Mead Boulevard to Carey Avenue only.			
PROJECT NO: 10179 RTC No. 149B			
SID NUMBER:		BID # 1311	
FUNDING SOURCE:		TOTAL COST: \$65,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	4/2006	8/2008	100
ROW CLEARANCE	TBD		100
ENVIRONMENTAL CLEARANCE	TBD		100
OPEN BIDS	10/2008	12/2008	100
CONSTRUCTION	01/26/09	06/18/10	100
ACCEPTANCE	08/04/2010		
CONSULTANT/PROJECT MANAGER: The Louis Berger Group, Roger Patton			
CONTRACTOR: Frehner Construction Company			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Notice of completion approved by City Council in August 2010.			
WORK TO BE COMPLETED NEXT MONTH:			
This project is complete.			
PROJECT MANAGER: Tom Brady, PE		PHONE NUMBER: 702-633-1227	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 4/30/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: North 5 th Street, Carey to Losee (Phase 1C)			
PROJECT DESCRIPTION: This segment of the limited access 150-foot super arterial will construct at an above grade crossing over Interstate I-15 extending from Carey Avenue to just north of the Union Pacific Railroad. The haunched girder bridge type shall include 3-lanes of travel in each direction with a dedicated transit lane along with pedestrian access on the east half of the bridge section.			
PROJECT NO: 10179C / RTC No. 149D-SB5			
SID NUMBER: N/A		BID # 1381	
FUNDING SOURCE: RTC		TOTAL COST: \$30,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	April of 2006	October 2010	100
ROW CLEARANCE	January 2008	December 2010	100
ENVIRONMENTAL CLEARANCE	June 2008	December 2010	100
OPEN BIDS	October 2010	February 2011	100
CONSTRUCTION	June 2011	April 2013	323 of 700 46.1%
ACCEPTANCE	January 2008		
CONSULTANT/PROJECT MANAGER: Louis Berger Group/Roger Patton, PE			
CONTRACTOR: Target Construction, Inc.			
COMMENTS: Project is slightly ahead of schedule, but critical path is still through structural steel delivery/erection. We are scheduled to have a pre-activity erection meeting for the structural steel May 17 th , followed by a partnering BBQ.			
DELAYS: We are experiencing no delays.			
WORK COMPLETED THIS MONTH: A1 wall forms being erected. Pier 2 caps being formed and poured. P1 piling complete, including concrete. Piling at P3 complete, concrete began 4/30.			
WORK TO BE COMPLETED NEXT MONTH: Rebar at A1 walls will continue. Pouring walls will continue. Piling at P3 will be poured out and footer begins. P1 footer began and columns and cap will continue through month. Structural Steel review meeting set for 5/17 followed by partnering BBQ.			
* The above summarized Work To Be Completed is based on information provided by Harris & Associates.			
PROJECT MANAGER: Dale Daffern, P.E.		PHONE NUMBER: (702)633-1325	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Simmons, Cheyenne to Lone Mountain			
PROJECT DESCRIPTION: The project consists of a planning study for an approximately 2 miles of full street improvements for Simmons Street between Cheyenne Avenue and Lone Mountain Road. Simmons Street will be constructed as a 100-ft ROW arterial with full offsite improvements consisting of 6 travel lanes, a median island, "L" type curb and gutter, 5-ft sidewalk, and street lights on both sides of the street. Additional improvements include traffic signals, fiber optic conduit, fire hydrants, utility relocations, and 100-year drainage facilities.			
PROJECT NO: 10339 – RTC No. 148B-SB5			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: 25,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	10/12/10	7/30/12	90%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: VTN/Jim Thomas			
CONTRACTOR: TBD			
COMMENTS: Due to funding constraints, the Simmons Street Improvement Project from Carey Avenue to Lone Mountain Road has been partitioned into three (3) separate and independent construction activities. The first segment is Simmons Street Drainage Improvement - Gowan Outfall (Phase 1) which is currently under construction. The second segment is Simmons Street Improvement Project - Phase 2 (Phase 2) which consists of improvements along Simmons Street from Carey to Cheyenne. The last segment is Simmons Street Improvement Project – Phase 3 (Phase 3) which is along Simmons Street from Cheyenne Avenue to Lone Mountain Road.			
DELAYS:			
WORK COMPLETED THIS MONTH: Held progress meeting with consultant. Pre-final plan development wrap-up.			
WORK TO BE COMPLETED NEXT MONTH: Pre-final plans submittal is anticipated.			
PROJECT MANAGER: Tom Brady, P.E.		PHONE NUMBER: (702)633-1227	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Valley, Alexander to Gowan			
PROJECT DESCRIPTION: This project consists of design of four travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights.			
PROJECT NO: 10311 – RTC No. 166A			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	November 2010	September 2012	65%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: City of North Las Vegas			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS: Project has been placed on indefinite hold.			
WORK COMPLETED THIS MONTH: Project put on hold by PW Deputy Director.			
WORK TO BE COMPLETED NEXT MONTH: Project put on hold by PW Deputy Director.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: (702)633-2688	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 5/1/12	
REVIEW PERIOD FOR: 4/1/12 – 4/30/12			
PROJECT: Washburn, Valley to Willis			
PROJECT DESCRIPTION: This project consists of design of four (4) travel lanes with traffic control devices and localized drainage improvements, including emergency breakdown lanes, curb and gutter, sidewalk and streetlights. Washburn Road is identified on the Master Plan of Streets and Highways as an arterial street. This segment will eliminate sawtooth sections between Valley Drive and Willis Street.			
PROJECT NO: 10312 – RTC No. 167A			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$175,000	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN	10/01/2010	06/30/2012	0%
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: In-house Design			
CONTRACTOR: TBD			
COMMENTS: None			
DELAYS: Project has been placed on indefinite hold.			
WORK COMPLETED THIS MONTH:			
WORK TO BE COMPLETED NEXT MONTH:			
PROJECT MANAGER: TBD		PHONE NUMBER: (702)633-1227	

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 1, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: PUEBLO BOULEVARD – NEWPORT TO BOULDER HIGHWAY (RTC# 161A)

DESCRIPTION: Completion of partial street section between Newport and Boulder Highway

PERCENT COMPLETE: Design—95% ESTIMATED COST OF PROJECT: \$1 Mil
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: OCTOBER 2011

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: DECEMBER 2011

START CONSTRUCTION: MAY 2012

CONSTRUCTION COMPLETE: JUNE 2012

CONSULTANT/PROJECT MANAGER: City of Henderson – Bonnie Kolesa , P.E.

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS: Improvements will encroach within NDOT right-of-way; NDOT encroachment permit has been approved.

WORK COMPLETED DURING CURRENT MONTH: Construction has not started.

WORK TO BE COMPLETED DURING NEXT MONTH: Contract awarded to Aggregate Industries

PROJECT MANAGER: Bonnie Kolesa PHONE NUMBER: 267-3684

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: EXECUTIVE AIRPORT/VOLUNTEER/VIA INSPIRADA/BICENTENNIAL (RTC# 152B-SB5)

DESCRIPTION: 4 Lanes from Executive Airport to Volunteer, including Via Inspirada to Bicentennial Parkway.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$4,998,286.05
Construction—99%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: 8/2010

R/W CLEARANCES: 8/2010

ENVIR CLEARANCES: 8/2010

BIDS OPEN: 11/17/2010

START CONSTRUCTION: 2/2011

CONSTRUCTION COMPLETE: 6/2012

CONSULTANT/PROJECT MANAGER: City of Henderson – Scott Jarvis, P.E.

CONSTRUCTION PRIME CONTRACTOR: Western States Contracting

DELAYS OR PROBLEM AREAS: Electrical design and line extension agreement with NV Energy for signal improvements. NV Energy has revised design away from easement holder property, pending BLM grant of easement for remaining areas.

WORK COMPLETED DURING CURRENT MONTH: Issued revised design for the signal at Volunteer/Executive Airport to the contractor. Pending price from contractor to perform the work.

WORK TO BE COMPLETED DURING NEXT MONTH: Negotiate change order with contractor for additional work to complete the signal.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: GALLERIA INTERCHANGE (RTC # 100B)

DESCRIPTION: INTERCHANGE ON I-515 BETWEEN RUSSELL ROAD AND SUNSET ROAD

PERCENT COMPLETE: Final Design—100% ESTIMATED COST OF PROJECT: \$66,600,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: AUGUST 2007

R/W CLEARANCES: JULY 2007

ENVIR CLEARANCES: JULY 2006

BIDS OPEN: JANUARY 10, 2008

START CONSTRUCTION: APRIL 28, 2008

CONSTRUCTION COMPLETE: APRIL-MAY 2010

CONSULTANT/PROJECT MANAGER: Atkins / Angelo Spata

CONSTRUCTION PRIME CONTRACTOR: Frehner Construction Company, Inc.

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Received NDOT approval of revised control of access documentation.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue ROW process to finalize control of access change.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: AUTOMALL INTERCHANGE (RTC # 118A)

DESCRIPTION: INTERCHANGE ON I515 BETWEEN SUNSET ROAD AND I515/215 INTERCHANGE

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$35 Million
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: COMPLETE

R/W CLEARANCES: COMPLETE

ENVIR CLEARANCES: COMPLETE

BIDS OPEN: JUNE 25, 2004

START CONSTRUCTION: SEPTEMBER 7, 2004

CONSTRUCTION COMPLETE: JANUARY 12, 2006

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Right of Way clean up
WORK TO BE COMPLETED DURING NEXT MONTH: Continue NDOT/COH ROW cleanup.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: 19th YEAR TRAFFIC CAPACITY PROJECTS (RTC #059N4)

DESCRIPTION: SEE ATTACHED LIST

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$775,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: See Attached

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 26, 27 & 28th

START CONSTRUCTION: July-August 2010

CONSTRUCTION COMPLETE: April 2011

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on closeout process.
WORK TO BE COMPLETED DURING NEXT MONTH: Finalize Closeout

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: 20th YEAR TRAFFIC CAPACITY PROJECTS (RTC # 05904)

DESCRIPTION: SEE ATTACHED LIST

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$784,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: See Attached

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 26, 27 & 28th

START CONSTRUCTION: July-August 2010

CONSTRUCTION COMPLETE: April 2011

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on project closeout.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: 21st YEAR TRAFFIC CAPACITY PROJECTS (RTC# 059P4)

DESCRIPTION: SEE ATTACHED LIST

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$790,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: See Attached

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 26, 27 & 28th

START CONSTRUCTION: July-August 2010

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Finalizing current project billings.
WORK TO BE COMPLETED DURING NEXT MONTH: Finalize project billings

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: WARM SPRINGS ROAD; PABCO ROAD TO LAKE MEAD PARKWAY RTC# (046H-SB5)

DESCRIPTION: CONSTRUCTION OF TWO TRAVEL LANES, MEDIAN ISLAND, AND DRAINAGE APPURTENANCES.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$2,218,566.68
Construction—100%

**SCHEDULE FOR COMPLETION:
(Dates)**

DESIGN: _____

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: October 14, 2010

START CONSTRUCTION: February 14, 2011

CONSTRUCTION COMPLETE: June 2011

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on closeout process.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout process.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: STEPHANIE STREET; GALLERIA DRIVE TO RUSSELL ROAD (RTC# 097E-SB5)

DESCRIPTION: WIDEN EXISTING ROADWAY FROM TWO TO SIX LANES AND DESIGN SECOND HALF OF BRIDGE OVER US95/I515.

PERCENT COMPLETE: Design—90% ESTIMATED COST OF PROJECT: \$9,000,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: September 22, 2010

R/W CLEARANCES: February 2011

ENVIR CLEARANCES: March 2011

BIDS OPEN: _____

START CONSTRUCTION: _____ (Design Only)

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: ATKINS/Angelo Spata

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS: Prior to NDOT approval of categorical exception and review by FHWA, project must be included in published document such as the TIP.
--

WORK COMPLETED DURING CURRENT MONTH: Received 90% Plans and Specifications and drainage study. Continuing discussions with NDOT for categorical exception. Received revised aesthetics concepts and held second traffic management plan meeting with NDOT.
--

WORK TO BE COMPLETED DURING NEXT MONTH: Review plans and specifications.
--

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: HORIZON DRIVE; PACIFIC AVENUE TO HORIZON RIDGE PARKWAY (RTC# 015K-SB5)

DESCRIPTION: DESIGN ADDITIONAL MAIN LINE RAMPS, TURN LANES, AND ROADWAY
MODIFICATIONS TO ACCOMMODATE REQUIRED CAPACITY IMPROVEMENTS.

PERCENT COMPLETE: Design—20% ESTIMATED COST OF PROJECT: \$500,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: September 22, 2010

R/W CLEARANCES: December 2011

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: (Design Only)

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: C-A GROUP/Chad Anson

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Met with FHWA and NDOT. Received 60% plans and specifications.
WORK TO BE COMPLETED DURING NEXT MONTH: Compile review comments from NDOT, CCRFCD, COH and schedule review meeting.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: MAY 3, 2012

REVIEW PERIOD—FROM: APRIL 1, 2012 TO: APRIL 30, 2012

PROJECT: ARTERIAL RECONSTRUCTION PROGRAM FY2012 (RTC# 135P-SB5)

DESCRIPTION: ARTERIAL RECONSTRUCTION OF MARKS STREET AND WINDMILL PARKWAY

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$1,600,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: September 22, 2010

R/W CLEARANCES: September 2011

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: March 2012

CONSTRUCTION COMPLETE: May 2012

CONSULTANT/PROJECT MANAGER: COH Design

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING CURRENT MONTH: Completed handicap ramp adjustments and paving of Marks Street. Beginning handicap ramp adjustments on Windmill.

WORK TO BE COMPLETED DURING NEXT MONTH: Continue work on Windmill.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

FY06 Traffic Capacity & Safety Projects (19th Year)

Project 059N4

Contract: 510

Contract Total: \$775,000.00

ID	Year	Project Name	Disposition	Original Approval	Funds Used/Needed	Notes
A	2006	Traffic Signals at Horizon Ridge / High Mesa, Horizon Ridge / Seven Hills, Lake Mead Pkwy / Athens-Olsen, and College Dr / US 93/95 On-Ramps and Off- Ramps	Award August EAC 2005-2006 Traffic Signal Improvements	\$775,000.00	\$768,042.17	100% Construction for 2005 Traffic Signal Project Contract No. 2005-86-0012
B	2010	Traffic Signals at Horizon Ridge / Mission, Horizon Ridge / Jeffrey's and Sunridge Heights / Coronado	Award May 2010 EAC	\$6,957.83		100% Construction HZ Ridge/Jeffreys (Jan 2011), HZ Ridge/Mission (May 2011), Coronado/Sunridge (April 2011)
			<u>Money Available 7-26-11</u>		\$0.00	
			Money Uncommitted		\$0.00	

FY07 Traffic Capacity & Safety Projects (20th Year)

Project 059O4

Contract: 538

Contract Total: \$784,000.00

ID	Year	Project Name	Disposition	Original Approval	Funds Used/Needed	Notes
A	2006	Traffic Signals at Horizon Ridge / High Mesa, Horizon Ridge / Seven Hills, Lake Mead Pkwy / Athens-Olsen, and College Dr / US 93/95 On-Ramps and Off- Ramps	Award August EAC 2005-2006 Traffic Signal Improvements	\$784,000.00	\$782,578.00	100% Construction for 2005 Traffic Signal Project Contract No. 2005-86-0012
B	2010	Traffic Signals at Horizon Ridge / Mission, Horizon Ridge / Jeffrey's and Sunridge Heights / Coronado	Best Bid May 2010 EAC	\$1,422.00		100% Construction HZ Ridge/Jeffreys (Jan 2011), HZ Ridge/Mission (May 2011), Coronado/Sunridge (April 2011)
			<u>Money Available 7-26-11</u>		\$0.00	
			Money Uncommitted		\$0.00	

FY08 Traffic Capacity & Safety Projects (21st Year)

Project 059P4

Contract: 558

Contract Total: \$790,000.00

ID	Year	Project Name	Disposition	Original Approval	Funds Used/Needed	Notes
A	2007	Traffic Signals at Sunridge Heights / Sandy Ridge and Horizon Ridge / Coronado Center (PCOH 2007-86-0003)	Award January EAC 2007 Traffic Signals	\$450,000.00	\$367,737.46	ATP Dec 2007 EAC - Pymt #2 Final
B	2008	Intellicor Wireless Communication	\$100,000 Sept. EAC Oct RTC Board			Deleted May 2010 EAC
C	2008 2010	Traffic Signals at Horizon Ridge / Mission, Horizon Ridge / Jeffrey's and Sunridge Heights / Coronado	Best Bid May 2010 EAC	\$402,446.42	\$388,442.71	100% Construction HZ Ridge/Jeffreys (Jan 2011), HZ Ridge/Mission (May 2011, Coronado/Sunridge (April 2011)
D	2008	St. Rose Pkwy / Jeffrey's Traffic Signal Conduit		\$19,816.12	\$19,816.12	ATP To Jan 2009 EAC / Feb 2009 RTC Board
			<u>Money Available 7-26-11</u>		\$14,003.71	
			Money Uncommitted		\$0.00	

FY09 Traffic Capacity & Safety Projects (22nd Year)

Project 059Q4

Contract: 584

Contract Total: \$780,000.00

ID	Year	Project Name	Disposition	Original Approval	Funds Used/Needed	Notes
A	2010	St Rose / Maryland Traffic Signal	Design Ongoing \$241,350 COH Dev Funds			
B	2010	Boulder Hwy / Magic Traffic Signal	Design Complete - Need NDOT Permit			
			<u>Money Available 7-26-11</u>		\$780,000.00	
			Money Uncommitted		\$780,000.00	

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: 2009 Pavement Reconstruction Project, B.C. Proj No. 09-0768-STR (3) (Adams Blvd, Della Ct)

DESCRIPTION: Reconstruction of Adams Blvd. from San Felipe Dr to Utah St. Reconstruction of Della Ct.
Joint Boulder City and RTC funding.

PERCENT COMPLETE: 20% CONSTRUCTION CONTRACT: _____
ESTIMATED COST OF PROJECT \$921,000.00

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE	(X)
DESIGN	<u>Oct-11</u>		<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>		<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>		<input type="checkbox"/>
BIDS OPENED	<u>Oct-11</u>		<input type="checkbox"/>
START CONSTRUCTION	<u>Dec-11</u>		<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Mar-12</u>		<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Boulder City/Shane Cunningham, Inspector

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving Corporation

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Deficient items comleted. Agenda item to accept project and authorize final payment approved by City Council.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: Canyon Road Project 060AQ-SB5 #664 (10-0811-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 35% DESIGN CONTRACT: \$97,500
ESTIMATED COST OF PROJECT: \$200,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>May-12</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u></u>	<input type="checkbox"/>
START CONSTRUCTION	<u></u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u></u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Atkins (PBS&J)/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

No work this month.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: Gingerwood Parkway/Bristlecone Drive Project 060AP-SB5 #663 (10-0812-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 40% DESIGN CONTRACT: \$196,600.00
ESTIMATED COST OF PROJECT: \$300,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>May-12</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u></u>	<input type="checkbox"/>
START CONSTRUCTION	<u></u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u></u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Kimley Horn & Assoc/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
No work.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: Nevada Way: Buchanan Blvd/Wyoming St #617, #662 & #691 (10-0796-STR(2))
Funding Q10/DD/SB5

DESCRIPTION: Complete reconstruction of Nevada Way from Buchanan Blvd. to Wyoming St.
Joint Boulder City and RTC Question 10 Funding.

PERCENT COMPLETE: 10% CONSTRUCTION CONTRACT: _____
ESTIMATED COST OF PROJECT \$3,836,000.00

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Dec-11</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>Feb-12</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Apr-12</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Aug-12</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Nevada By Design/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR: Wells Cargo, Inc./4Leaf Consulting

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff continuing to conduct public meetings.
Utility project is under construction. This portion of the project is not RTC funded..
Conducted pre-construction conference. Wells Cargo, Inc. started work on Nevada Way from 5th Street to Wyoming on the southside.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: San Felipe Drive Project 060AM-SB5 #666 (10-0813-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 20% DESIGN CONTRACT: \$70,055
ESTIMATED COST OF PROJECT: \$100,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jun-12</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u></u>	<input type="checkbox"/>
START CONSTRUCTION	<u></u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u></u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Kimley-Horn & Assoc./Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
No work this month.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: South Dry Lake Road Project 060AN-SB5 #665 (10-0810-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 5% DESIGN CONTRACT: \$157,970
ESTIMATED COST OF PROJECT \$50,000.00

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Mar-12</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u></u>	<input type="checkbox"/>
START CONSTRUCTION	<u></u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u></u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Atkins (PBS&J)/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
Submitted agenda item to RTC to decrease project funding and approve a revised Authorization to Proceed.
SB5 funding moved to the Nevada Way project.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 4/28/2012

REVIEW PERIOD FROM: 3/25/2012 TO: 4/24/2012

PROJECT: US-93 Frontage Road Project 060AJ-SB5 #655 (10-0809-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 20% DESIGN CONTRACT: \$223,608
ESTIMATED COST OF PROJECT: \$300,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jan-12</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u></u>	<input type="checkbox"/>
BIDS OPENED	<u></u>	<input type="checkbox"/>
START CONSTRUCTION	<u></u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u></u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Kimley-Horn/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Traffic report has been submitted to NDOT for review. Staff has followed up with NDOT and are waiting comments from NDOT on the traffic report.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Mesquite DATE: 5/01/12

REVIEW PERIOD FROM: 4/01/12 TO: 4/30/12

PROJECT: Design and construction of Lower Flat Top Mesa Drive. Pioneer Blvd. and Bertha Howe

DESCRIPTION: Roadway Design and construction of Lower Flat Top Mesa Dr. between Pioneer Blvd. and Bertha Howe; West Pioneer Blvd from the end of the existing road to Lower Flat Top Drive; Ben Franklin Way from the intersection of Lower Flat Top Dr. to the City Limits.

PERCENT COMPLETE:

Design: 100 % ESTIMATED COST OF PROJECT: \$ 588,000.00
Construction 54 %

SCHEDULE FOR COMPLETION:
(dates)

DESIGN: September 30, 2011

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: 9/22/11

START CONSTRUCTION: 10/12/11

CONSTRUCTION COMPLETE: 10/11/12

CONSULTANT/PROJECT MANAGER: Bulloch Brothers Engineering

CONSTRUCTION PRIME CONTRACTOR: Pride Contractors

DELAYS OR PROBLEM AREAS: <u>Need to raise elevation at Pioneer to avoid grading on adjacent property owner. Engineer to redraw plans. No delay yet.</u>

WORK COMPLETED DURING CURRENT MONTH: <u>Grading, Biological monitoring, storm drain installed, over-ex of clay, prepare sub-grade, started pouring curbing on medians</u>

WORK TO BE COMPLETED DURING NEXT MONTH: <u>Grading work, storm drain installation, sub-grade, median curbs</u>
--

PROJECT MANAGER: Kurt O. Sawyer PHONE # 702-346-2835

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Mesquite DATE: 5/01/12

REVIEW PERIOD FROM: 4/01/12 TO: 4/30/12

PROJECT: West Mesquite Interchange Design Build Project

DESCRIPTION: Design and Construction of Exit 120, I-15 using a design-build process

PERCENT COMPLETE:

Design: 100 % ESTIMATED COST OF PROJECT: \$ 15,409,000.00

Construction 96 %

SCHEDULE FOR COMPLETION:

(dates)

DESIGN: 01/01/2012

R/W CLEARANCES: N/A

ENVIR CLEARANCES: 6/8/11

BIDS OPEN: December, 2010

START CONSTRUCTION: 5/6/2011

CONSTRUCTION COMPLETE: 5/6/2012

CONSULTANT/PROJECT MANAGER: HDR Engineering

CONSTRUCTION PRIME CONTRACTOR: W.W. Clyde Co.

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING CURRENT MONTH:

All Civil work completed. Painting of structure complete, striping of roadways. Traffic signs installed. Light poles installed.

WORK TO BE COMPLETED DURING NEXT MONTH:

Substantial Completion by 5/5/12. Total Completion by the end of May. Final Clean-up, landscaping, Punchlist and Closeout Document work.

PROJECT MANAGER: Kurt O. Sawyer - COM PHONE # 702-346-2835
Adam Searcy - NDOT PHONE# 775-888-7597